

# A33, Gastons Wood, Basingstoke.

5027 Rev A

Hope & Clay (Construction) Ltd

09/05/13



ID	Name	Start	Finish	Time	May		Jun						Jul				Aug		
					20	27	3	10	17	24	1	8	15	22	29	5			
					1	2	3	4	5	6	7	8	9	10	11	12			
1	Set Up Site	20/05/13	21/05/13	2d	■														
2																			
3	<b>South Bound Carriageway</b>																		
4																			
5	South Entrance To Site																		
6	Excavate to R/L	22/05/13	23/05/13	2d	■														
7	Stone Up	23/05/13	23/05/13	1d	■														
8	Gullies	24/05/13	28/05/13	2d	■	■													
9																			
10	North Entrance To Site																		
11	Excavate to R/L	28/05/13	28/05/13	1d		■													
12	Stone Up	28/05/13	28/05/13	1d		■													
13	Gullies	29/05/13	29/05/13	1d		■													
14																			
15	Breakout Kerbs	30/05/13	03/06/13	3d		■	■												
16	Kerbing	04/06/13	07/06/13	4d			■	■											
17	Reconstruct Footpaths	10/06/13	14/06/13	5d			■	■	■										
18	Bus Kerbs	17/06/13	18/06/13	2d				■	■										
19	Signals Ducting	19/06/13	26/06/13	6d				■	■	■									
20	Street Light Ducting	27/06/13	01/07/13	3d					■	■									
21	Construct Island	02/07/13	04/07/13	3d						■	■								
22	Tactiles	05/07/13	10/07/13	4d						■	■	■							
23	Shape Stone All areas	11/07/13	15/07/13	3d							■	■	■						
24	Planing	16/07/13	17/07/13	2d								■	■						
25	Surfacing	18/07/13	22/07/13	3d									■	■	■				
26	Anti Skid	23/07/13	24/07/13	2d										■	■				
27	Road Markings	25/07/13	25/07/13	1d											■	■			
28	Topsoiling Etc	26/07/13	30/07/13	3d												■	■	■	
29																			
30	<b>North Bound Carriageway</b>																		
31																			
32	Tree Clearance	21/05/13	22/05/13	2d	■														
33	Close Footpath	21/05/13	21/05/13	1d	■														
34	Excavate Ramp to R/L	22/05/13	24/05/13	3d	■	■													
35	Stone Up	28/05/13	29/05/13	2d		■													
36	Blinding	29/05/13	29/05/13	1d		■													
37	Reinforcement to Base	30/05/13	05/06/13	5d		■	■	■											
38	Formwork to Base	05/06/13	07/06/13	3d			■	■											
39	Pour Base	10/06/13	10/06/13	1d				■	■										
40	Kickers to Walls	11/06/13	10/06/13	9d				■	■	■	■	■	■	■	■	■	■	■	■
41	Reinforcement To Walls	13/06/13	28/06/13	12d				■	■	■	■	■	■	■	■	■	■	■	■
42	Formwork to Walls	17/06/13	08/07/13	16d				■	■	■	■	■	■	■	■	■	■	■	■
43	Concrete to Walls	20/06/13	10/07/13	15d				■	■	■	■	■	■	■	■	■	■	■	■
44	Curing	10/07/13	16/07/13	5d							■	■	■	■	■	■	■	■	■
45	Fill to Ramp	17/07/13	19/07/13	3d								■	■	■					
46	Proclad Panals	22/07/13	26/07/13	5d									■	■	■	■	■	■	■
47	Coping	29/07/13	30/07/13	2d												■	■	■	■
48	Hand Rail	31/07/13	01/08/13	2d													■	■	■
49	Tarmac	02/08/13	05/08/13	2d														■	■
50																			
51	Reinstate Top Footpath	05/08/13	09/08/13	5d															■
52																			
53	Construct Stairs	17/06/13	05/07/13	15d				■	■	■	■	■	■	■	■	■	■	■	■
54																			
55	Breakout Kerbs	28/05/13	30/05/13	3d		■	■												
56	Excavate To Reduced Level Lay By	29/05/13	30/05/13	2d		■	■												
57	Stone Up	30/05/13	31/05/13	2d		■	■												
58	Kerbing	04/06/13	10/06/13	5d			■	■	■										
59	Signals Ductwork	10/06/13	18/06/13	7d			■	■	■	■									
60	Street Lighting Ductwork	19/06/13	24/06/13	4d				■	■	■									
61	Construct Footpath	25/06/13	28/06/13	4d					■	■	■								
62	Tactiles	01/07/13	02/07/13	2d						■	■								
63	Shape Stone	03/07/13	03/07/13	1d							■	■							
64	Planing	16/07/13	17/07/13	2d								■	■						
65	Surfacing	18/07/13	22/07/13	3d									■	■	■				
66	Anti Skid	23/07/13	24/07/13	2d										■	■				
67	Road Markings	25/07/13	25/07/13	1d												■	■		
68	Topsoiling Etc	26/07/13	30/07/13	3d													■	■	■
69																			
70	<b>Central Reservation</b>																		
71	Exc To R/L	04/07/13	04/07/13	1d								■	■						
72	Stone Up	05/07/13	05/07/13	1d								■	■						
73	Signals Duct Work Etc	08/07/13	09/07/13	2d									■	■					
74	Tactiles	10/07/13	11/07/13	2d										■	■				
75	Surfacing																		
76																			
77	<b>General</b>																		
78	Street Lighting	15/07/13	26/07/13	10d									■	■	■	■	■	■	■
79	Signage	15/07/13	26/07/13	10d									■	■	■	■	■	■	■
80	Signals	22/07/13	09/08/13	15d												■	■	■	■