

Milford S278 Works

Hope & Clay (Construction) Ltd

22/07/15



ID	Name	Start	Finish	Time	Jul		Aug					Sep			Oct					
					20	27	3	10	17	24	31	7	14	21	28	5	12			
					1	2	3	4	5	6	7	8	9	10	11	12	13			
1	Set Up Site	20/07/15	21/07/15	2d	●															
2																				
3	Rake Lane																			
4	School Holidays	23/07/15	02/09/15	29d	■															
5	Road Closure	23/07/15	02/09/15	29d	■															
6																				
7	Sharp Bend Area																			
8	Saw Cut for Kerbs	23/07/15	24/07/15	2d	●															
9	Breakout Tarmac	24/07/15	27/07/15	2d	●	●														
10	Relocate Gully	27/07/15	27/07/15	1d		●														
11	Kerbing	28/07/15	28/07/15	1d			●													
12	Block Paving	29/07/15	31/07/15	3d			●	●												
13																				
14	Easy Bend Area																			
15	Saw Cut for Kerbs	29/07/15	30/07/15	2d		●														
16	Breakout Tarmac	29/07/15	30/07/15	2d		●														
17	Kerbing	30/07/15	31/07/15	2d			●													
18	Block Paving	03/08/15	05/08/15	3d			●	●												
19																				
20	Station Lane Junction																			
21	Saw Cut for Kerbs	03/08/15	04/08/15	2d			●													
22	Breakout Tarmac	04/08/15	05/08/15	2d			●													
23	Kerbing	06/08/15	11/08/15	4d			●	●												
24	Block Paving	12/08/15	14/08/15	3d				●	●											
25	Construct Footpath	10/08/15	14/08/15	5d				●	●											
26																				
27	Road Marking	17/08/15	21/08/15	5d					●	●										
28	Coloured Surface Treatment	19/08/15	21/08/15	3d						●	●									
29																				
30	Tuesley Lane South																			
31	Construct 2.5m Wide Footpath	07/09/15	15/10/15	29d									●	●	●	●	●	●	●	●
32	Construct Parking Bay & Hospital Bay	05/10/15	16/10/15	10d																●
33	Road Closure	27/07/15	04/09/15	29d																
34	Construct Buildouts	27/07/15	04/09/15	29d																
35	Coloured Surfacing	01/09/15	04/09/15	4d																●
36																				
37	Tuesley Road North																			
38	Road Closure	07/09/15	13/10/15	27d																
39	Construct Buildouts	07/09/15	13/10/15	27d																
40	Coloured Surfacing	13/10/15	16/10/15	4d																●
41																				
42	Station Lane Jct																			
43	Breakout Existing Kerblines	24/08/15	25/08/15	2d																
44	Exc to R/L	25/08/15	26/08/15	2d																
45	Level & Compact	25/08/15	26/08/15	1d																
46	Stone Up	26/08/15	27/08/15	1d																
47	Kerbing	01/09/15	01/09/15	1d																●
48	Construct New Island	01/09/15	02/09/15	2d																●
49	Signage	01/09/15	02/09/15	1d																●
50	Surfacing	02/09/15	03/09/15	1d																●
51	Road Marking	07/09/15	07/09/15	1d																●
52																				
53	Station Lane																			
54	Signage	07/09/15	07/09/15	1d																●
55	Roadmarking	07/09/15	08/09/15	1d																●

● Civils ■ Road Closure ■ School Holidays