Hassocks



Hope & Clay (Construction) Ltd



ID	Name	Start	Duration		Nov						Dec						Jan	
				Finish	11		18		25		2	9		16	2	23	30	6
					1		2		3		4	5		6		7	8	9
1	Site Entrance																	
2																		
3	Signals Ducting	11/11/19	15d	29/11/19														
4	Street Lighting Ducting	11/11/19	15d	29/11/19														
5	Construct Site Entrance - Two Halves									X								
6	Exc to R/l	02/12/19	4d	11/12/19										\				
7	Stone Up	04/12/19	4d	13/12/19														
8	Kerbing	06/12/19	4d	17/12/19							 	- F						
9	Basecourse	09/12/19	2d	18/12/19								- -						
10																		
11	Construct Island	19/12/19	2d	20/12/19										 -				
12	Signals Duct Crossing	23/12/19	2d	24/12/19														
13	Nal Sockets	24/12/19	2d	25/12/19														
14	Tactiles	26/12/19	2d	27/12/19											Y			
15	Wearing Course	30/12/19	2d	31/12/19													<u> </u>	
16	Signals Installation	01/01/20	8d	10/01/20														
17	Anti Skid Surfacing	01/01/20	2d	02/01/20														
18	Road Markings	03/01/20	1d	03/01/20														
19	Signage	06/01/20	2d	07/01/20														
20	Street Lighting	08/01/20	3d	10/01/20														†















