5023 Phase 2

Nobel School - Fairlands Way, Stevenage.

Hope & Clay (Construction) Ltd



22/04/13

					Jul			Aug					Sep		
ID	Name	Start	Time	Finish	22	29		5	12	19	26	2	9	16	23
					1	2		3	4	5	6	7	8	9	10
1	Set Up Compound	22/07/13	2d	23/07/13					· <i> </i>						
2	Set Out	22/07/13	2d	23/07/13					<i> </i>						
3															
4	East Side														
5	Breakout Existing Kerbline	24/07/13	3d	26/07/13				💹							
6	Excavate For Widening	29/07/13	3d	31/07/13											
7	Stone Up	31/07/13	2d	01/08/13											
8	Kerbing	02/08/13	3d	06/08/13											
9	Gullies	07/08/13	2d	08/08/13											
10	Tactiles	09/08/13	1d	09/08/13											
11	Tarmac Basecourse	12/08/13	1d	12/08/13											
12															
13	West Side								· <i>/////</i>						
14	Breakout Existing Kerbline	14/08/13	2d	15/08/13											
15	Excavate For Widening	16/08/13	3d	20/08/13											
16	Stone Up	21/08/13	2d	22/08/13					· <i> </i>						
17	Construct Soakaway	23/08/13	5d	30/08/13					4///		*************************************				
18	Gulley & Drainage	02/09/13	2d	03/09/13					· <i> </i>						
19	Kerbing	04/09/13	2d	05/09/13					· <i>\ </i>						
20	Reconstruct Cycleway	06/09/13	4d	11/09/13					· <i>\ </i>						
21	Tactiles	12/09/13	2d	13/09/13					· <i> </i>						
22					<i> </i>							\			
23	Street Lighting & Signage	16/09/13	5d	20/09/13	<i> </i>							\			
24	Construct Islands	16/09/13	5d	20/09/13	<i> </i>							\			
25	Plane Off Carriageway	23/09/13	1d	23/09/13	<i> </i>							\		- 	\
26	Wearing Course	24/09/13	1d	24/09/13	<i> </i>							\			- <i>//////</i>
	Road Marking	25/09/13	1d	25/09/13	<i> </i>				· <i> </i>				<i> </i>		///